



FY23 DE Coast Nourishment
Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is.
WEEKLY PROGRESS MEETING #28 Agenda

USACE Contract: Contract No. W912BU23C0002

WMI Contract #: 13220115

Date/Time & Loc: 14 September 2023 @ 1000 hrs.

Join Microsoft Teams Meeting: Meeting ID: 270 462 350 673 Passcode: birQjh.

Principle Attendees:

USACE, WMI, Bethany Beach, South Bethany Beach, DNREC, ER&M, GBA

Updated Dredge Schedule:

- All subline has been removed from Bethany Beach and South Bethany Beach as of 09/05.
 - Subline left the staging area in Lewes on 9/13
 - Crane barge will be towed on 9/14
 - NTM Extended to the end of the month.
- GBA has run Mag surveys of both subline corridors.

Crossovers:

- All crossover work is completed in Rehoboth, Bethany and South Bethany Beach.
 - Additional rope sections removed from Bethany Beach.

Sand Fence Install:

- Sand Fence installation in all beached has been completed.

Demobilization:

- **S. Bethany:**
 - All ER&M equipment and material is out.

Survey:

- As-Builts
 - All data has been collected.

Action Items since previous progress meeting:

- None currently.

Discuss other business: